

# Guinea Bissau Peace building Fund Project Summary

**STATUS REPORT AS OF 30/09/09**

<b>Recipient UN Organization:</b>	UNOPS	<b>PBF Priority Area:</b>	Security and Justice Sector Reform		
<b>Implementing Partner(s):</b>	Ministry of Defense				
<b>Project Number:</b>	PBF/ GNB/B-2				
<b>Project Title:</b>	Rehabilitation of Military Barracks				
<b>Total Approved Project Budget</b>	US\$ 1,905,000				
<b>Funds Committed:</b>	US\$ 420,044.25	<b>Percentage of Approved:</b>	22 %		
<b>Funds Disbursed:</b>	US\$ 324,802.46	<b>Percentage of Approved:</b>	17 %		
<b>SC Approval Date:</b>	29 May 2008				
<b>Expected Project Duration:</b>	18 months	<b>Forecast Final Date:</b>	January 2010	<b>Delay (Months):</b>	11 months

<b>Outputs:</b>	<b>Progress:</b>	<b>Percentage of planned:</b>
<b>Output 1:</b> Rehabilitation of military barracks (totally or partially) in 10 locations/units	<ul style="list-style-type: none"> <li>Draft of the public bidding documents including the technical specifications (Cahier des charges) for the rehabilitation of the military barracks (including plans, elevation and sections) developed by UNOPS' technical team and submitted to the Ministry of Defense for approval in June 2009 before launching of public bid.</li> </ul>	Not planned
<b>Output 2:</b> Rehabilitation / construction of water boreholes	<ul style="list-style-type: none"> <li>Draft of the public bidding documents for water bore holes of the military barracks and units to be rehabilitated (Bissau, Quebo, Buba, Mansoa, Canchungo, Gabu and Bafata) prepared and submitted to the Ministry of Defense for approval.</li> </ul>	Not planned
<b>Output 3:</b> Electrical wiring reviewed and alternative energy supplied	<ul style="list-style-type: none"> <li>Draft of the public bidding document including technical specifications (Cahier des charges) for the supply of electricity through solar panels prepared by a technician from the Ministry of Defense and submitted to the Ministry of Defense for approval before launching of public bid.</li> </ul>	Not planned

### **Qualitative achievements against expected results:**

As already stated in the previous progress reports, the budget allocated for the foreseen rehabilitation works is not sufficient. In August 2009, the UNOPS technical team presented a reformulation of the project which includes a new chronogram of the activities.

The bidding documents (technical specifications) have been submitted to the Ministry of defense for official approval in June 2009.

The Management Committee of the project still has to be created.