

United Nations Development Group Iraq Trust Fund
Project #66983: E4-15
Date and Quarter Updated: 1 January-31 March 2010
1st Quarter 2010

Participating UN Organisation: UNDP **Sector: E-Infrastructure Rehabilitation/ERDSOT**
Government of Iraq – Responsible Line Ministry: Ministry of Electricity

Title	Emergency Rehabilitation of Mussayib Power Station- Stage II				
Geographic Location	Karbala Governorate, Mussayib				
Project Cost	US\$ 33,000,000				
Duration	At risk due to lack of co-share funds from GoI during 2009. The GoI clarified in late 2009 that during financial year 2010 they will allocate funds up to USD \$8 Million with a change of scope from rehabilitation of Unit 1 to Unit 4. This project will require three major actions: extension of time and change of scope approval by ITF, funding transferred from the Ministry of Electricity and approval from the donor partner.				
Approval Date (SC)	2 May 2004	Starting Date	June 2005	Completion Date	November 2010 Extension will be required till 4Q 2011.
Project Description	<p>The rehabilitation of Unit 1 of Mussayib Thermal Power Station (TPS) is essential for improving electrical power supply to the national grid, particularly in Central Iraq. Under Stage I, previously identified rehabilitation/repairs of Thermal Unit 1 controls and turbine/generator problems were corrected wherever possible. Under Stage II, the technical capabilities of the plant staff will be upgraded to not only operate and maintain the unit once rehabilitated, but also to assess the requirements for rehabilitation of other units and to undertake repair and maintenance works with minimum international supervision. Ministry of Electricity capacity for these undertakings will be supported by modern maintenance management software and installation of a mobile video/audio system for plant equipment condition assessment.</p> <p>Note: An official request has been received to change the Scope of Work from the rehabilitation of Unit 1 to Unit 4 from the Ministry of Electricity.</p>				

Development Goal and Immediate Objectives

1. To respond to the immediate humanitarian needs of war-affected Iraqi people through ensuring reliable and safe electricity supply to all consumer categories, in particular key humanitarian essential services.
2. The generating capacity, reliability, availability, and efficiency of Unit No.1 of Mussayib Thermal Power Station increased.
3. Plant staff able to conduct complete maintenance and full repairs of thermal units utilizing latest available technology, modern tools, and state-of-art software for unit maintenance and overhauls.
4. Core team of MoE staff specialized in the overall condition assessment of thermal units trained in the application of state-of-art maintenance management software for monitoring, recording, reporting and planning future maintenance of thermal units in the MoE Fleet.

Outputs, Key Activities and Procurement	
Outputs	1.1 Mussayib Thermal Power Station (TPS) Unit 1 rehabilitated and providing 60-80 MW greater capacity, reliability, availability and efficiency by June 2007. 2.1 Comprehensive set of selected and essential spare parts supplied to Mussayib TPS, which will be available in stock for emergency repairs and routine maintenance; in order to sustain Unit 1 future generation and reliability. 3.1 Thirty-four (34) plant staff trained in Unit 1 rehabilitation skills suited for erection, calibration, testing and commissioning. In addition, a core team of MoE staff proficient in the application of maintenance management software and able to train other junior technical personnel to enlarge MoE in-house capabilities in maintenance management, planning, monitoring and record keeping.
Activities	1.1.1 Finalization of the list of equipment, parts and relevant components with their detailed technical specifications to be provided based on assessments of the unit. 2.1.1 Unit repair and rehabilitations works conducted by plant staff under contractor guidance. 3.1.1 Implementation of the relevant training overseas for unit rehabilitation works and the training on maintenance management software in Amman, Jordan.
Procurement (major items)	Delivery of 135 tons of equipment for rehabilitation completed 2 nd Quarter 2009.

Funds Committed	USD 19,664,700	% of approved	59.59%
Funds Disbursed	USD 19,664,700	% of approved	59.59%
Forecast final date	Anticipated November 2011 if co-share funding by GoI received	Delay (months)	53 months

Direct Beneficiaries	Number of Beneficiaries	% of planned (current status)
Men	Population as a whole	
Women	Population as a whole	
Children	Population as a whole	
IDPs	Population as a whole	
Others	Population as a whole	
Indirect beneficiaries	34 MoE staff trained	
Employment generation (men/women)		

Quantitative Achievements against Objectives and Results			
Completion of activity 1 that involved assessment of need for rehabilitation and initiation of procurement	Determining scope of rehabilitation needed, included full negotiation of prices and delivery schedules (Activity 1).	% of planned	100
Pre-shipment inspection	Coordination and supervision of factory-witness tests in Japan of selected equipment successfully completed during March – April 2006.	% of planned	100
Spare parts and equipment	135 tons of equipment delivered to site.	% of planned	100
Training of Trainers	Specifications for training prepared. 10 engineers trained.	% of planned	25
Installation works	Discussions at present suggest that a different Unit (4) will be rehabilitated, which has ceased operation. If agreement is realized then installation will require a shift back to the beginning steps of this task. This change of scope rests on the realization of the funding from MoE and the agreement by the donor partner, who is actively engaged in discussions. Additional spare parts may be required.	% of planned	0

Qualitative Achievements against Objectives and Results
<ul style="list-style-type: none"> • Unit 1 at Mussayib Power Station received an overall cold assessment with information reviewed by MoE, Hitachi/Hyundai in Amman on 25-29 September 2005; • Shipment of Container 2 arrived on 4 August 2008; • Shipment of Container 3 arrived on 10 October 2008, resulting in a total of 135 tons of equipment total delivered to site; • Five Mussayib engineers trained on Auxiliary Equipment at Hitachi; • Five trainees participated in training on instrumentation and control for the implementation of installation and commissioning of equipment from 15 September to 7 October 2008; • Correcting the problems in Unit 1 could increase power generation to Iraqi grid and improve the over all reliability of the power system therefore, the GoI has agreed to cover the difference in rehabilitation up to a ceiling of US\$ 20 Million. • The Government of Iraq agreed in 4th Quarter 2008 to cover the difference in the rehabilitation up to a ceiling of US \$20 Million. • Shipment of manufacturing parts completed by Hitachi in Japan and Philippines. All the goods under shipment were delivered successfully to Mussayib Thermal Power Station in May 2009 (2nd Quarter). • Short-listing of potential construction companies for undertaking boiler installation was completed and 3 companies have been shortlisted. • Procurement process for the selection of consultant for managing/monitoring of the installation contract has reached its final stage. • A letter has been sent to MoE on the progress of the project, requesting confirmation on the availability of MoE funds agreed by HE MoE to bridge the budget gap (USD 20.0 million) for boiler implementation work. • During 2nd Quarter 2009, a meeting was held between the UNDP Deputy Country Director and H.E. the Minister of Electricity at the International Zone in Baghdad. The Minister explained

that due to the decline of oil prices, the budget of the Ministry has been reduced; therefore, the Ministry of Electricity would not be in a position to bridge the funding gap for the implementation of the boiler works as agreed at the Dead Sea Meeting on 30th November 2008.

- During 3rd Quarter the project remained in a state of limbo regarding the co-share. Remaining funds are not adequate to carry out the scope of the planned rehabilitation works.
- The ITF donor partner, the Government of Japan, was consulted and identified three possible ways forward during 3rd Quarter 2009.
- Consultation was made with UNAMI and intervention sought by the SRSG in the 4th Quarter 2009 to resolve this impasse. A one-day meeting was held with MoE in the presence of GoJ to discuss the options and reach a solution to complete the project scope. Due to a defect in Unit 4, MoE has requested using the parts supplied for Unit 1 in Unit 4.
- GoI clarified in 4th Quarter that during financial year 2010 they will allocate funds in line with this project agreement. Presently, in parallel, the project will require extension by ITF and funding transferred from the Ministry of Electricity, as well as an agreement forthcoming from the GoJ to shift from Unit 1 to Unit 4.
- In 1st Q 2010 the Ministry of Electricity officially requested a change of scope of the project from Unit 1 to Unit 4.
- In 1st Q 2010 the Embassy of Japan received a request for the Ministry of Electricity to change the scope of the project from Unit 1 to identical Unit 4, which collapsed.
- After analysis in 1stQ 2010 UNDP has given a no objection for change of scope pending ITF approval.
- During 1stQ 2010 The Ministry of Foreign Affairs Japan has stated no objection to change the scope with written approval pending.
- The Federal Budget for 2010 has not yet been released at the end of 1stQ.

Main Implementation Constrains & Challenges

UNDP, based on the initial estimated cost received from Hitachi in 2004-2005, reserved US\$ 13 Million for rehabilitation of Unit 1. This reserve was based on the assumption that the implementation work was to be carried out by a MoE appointed contractor. The MoE requested that Hitachi directly hire a contractor to undertake the implementation. With this new arrangement UNDP received a new price quotation of US\$38 million in July 2008. After careful study of the quotations, available funds and identification of several implementation modalities, options for implementation were presented to the Minister of Electricity. It was agreed among the parties present that UNDP would initiate an international tendering process and the MoE and Government of Iraq would cost share in covering the difference in cost up to a ceiling of US\$20 Million. Based upon the recommendation by the Minister, UNDP commenced negotiation with the Government of Japan to initiate the implementation work by an international contractor.

Agreement has been made by the MoE that funds will be made available within the 2010 budget. This project cannot proceed until this co-funding is received.

The pre-qualification process for short-listing of contractors for Unit 1 was conducted in early 2009 resulting in a poor response from world-class contractors. It is anticipated that this will be a similar pattern in the new process that would initiate on Unit 4 if agreement is reached with the GoJ and funding by MoE made available. Therefore, a longer timeline should be given allocating time for re-bidding.

The political fragility of the latest Iraqi elections could affect the release of the Federal Budget for 2010 or alterations could be made that may affect the ability by the Ministry of Electricity in realizing their commitment.