

## Agenda Item 3.2

### Status Update Report for Round 3

**STATUS UPDATE : September 2011**

## UN Joint Stabilization Programmes, funded under SSRF Round 3 United Nations Development Programme – South Sudan

**Legend:**

Works 80-100% complete

Works in progress / largely on schedule

Works Delayed / behind schedule

Joint UN Programme	Output	UN Agency	NGO IP	Consultant(s) / Contractor(s)	Scope of Works	Location(s)	Status
Eastern Equatoria Stabilization Programme (EESP)	EESP Output 1: Road rehabilitation	UNOPS	▪ N/A	<ul style="list-style-type: none"> <li>▪ Macdowel Ltd. (Packages 1 )</li> <li>▪ Zhonghao Overseas Engineering Ltd. (Package 3)</li> </ul>	1.1 Road rehabilitation in Southern Kidepo Valley.	Lobira Junction- Chakari- Rumula- Lotome- Kikilay- Lutukei- Kanangorok (Approx. 150 km)	Contracts awarded for packages 1 and 3. Package 2 on hold due to concerns of the state government. This will be re-advertised for bidding. The site handing over for package 1, to MACDOWEL Ltd, was done on 25 August 2011 as agreed by MTR. MACDOWEL has started building site camp and mobilizing resources at site. The site handing over for package 3 to Zhonghao company was done on 8 September 2011 as agreed by MTR. Mobilization waiting for end of rainy season
	EESP Output 2: Construction and equipping of four Public Administration Buildings/ County Headquarters	UNOPS	▪ N/A	▪ Jambo Construction Ltd.	2.1 Construction of Public Administration Building/County Headquarters.	Imehejek	Construction ongoing - substructure completed. Ground floor walling completed.
			▪ N/A	▪ Zhonghao Overseas Engineering Ltd.	2.2 Construction of Public Administration Buildings/County Headquarters.	Kapoeta North	Construction ongoing. Three building plinth walls completed.
			▪ N/A	▪ MBF Construction Ltd.	2.3 Construction of Public Administration Buildings/County Headquarters.	Kapoeta South	Construction ongoing - works are at first floor level. Ground flooring finishing in progress.
			▪ N/A	▪ Amen Investment Ltd.	2.4 Construction of Public Administration Buildings/County Headquarters.	Magwi	Substructure completed. Ground floor walls up to lintel level completed.
			▪ N/A	▪ Jambo Construction	2.5 County Head Quarter	Lopa/Lafon	Ground walling completed and ready for casting first floor.
	EESP Output 3: Construction of four haffirs (30,000m <sup>3</sup> ) and eight boreholes.	UNDP	▪ Pact Sudan	▪ Universal Hydro Engineers & Contractors	3.1 Construction of Haffir (30,000m <sup>3</sup> )	Jie, Kapoeta East	85% complete. Works suspended in July due to onset of rainy season; will resume in the next dry season.
▪ Universal Hydro Engineers & Contractors				3.2 Construction of Haffir (30,000m <sup>3</sup> )	Lokoges, Kapoeta North	The contractor attempted to move heavy machinery to project site but wet conditions restricted access. Work will resume once Jie haffir is	

Joint UN Programme	Output	UN Agency	NGO IP	Consultant(s) / Contractor(s)	Scope of Works	Location(s)	Status
							completed.
				▪ Texas Sudan Company Ltd	3.3 Construction of Haffir (30,000m <sup>3</sup> )	Loele, Kapoeta East	Work will commence once Lakoal haffir is complete.
				▪ Texas Sudan Company Ltd	3.4 Construction of Haffir (30,000m <sup>3</sup> )	Lakoal, Kapoeta North	Excavation started but suspended due to rain.
				▪ East Africa Aquatech Drilling Ltd	3.5 Drilling of 6 Boreholes	Kapoeta East (2) and Kapoeta North (4)	2 boreholes in Kapoeta East completed. Work on the 4 boreholes in Kapoeta North will begin at the outset of the next dry season.
Jonglei Stabilization Programme (JSP)	JSP Output 1: State-managed radio station	UNDP	▪ N/A	▪ Skytech Communications	1.1 Technical design study on establishing state-managed radio in Jonglei	Akobo, Ayod, Boma, Bor, Old Fangak, Pibor, Pochalla, Twic East	Completed.
			▪ N/A	▪ Sabrin General Construction and Trading Company Limited	1.2 Clearing and fencing of main radio station transmission site.	Bor	Completed.
			▪ N/A	▪ to be confirmed	1.3 Construction of main transmission mast and radio station.	Bor	Contractor selected and works to commence in September 2011.
			▪ N/A	▪ to be confirmed	1.4 Procurement and setup of radio station and communication equipment.	Bor	Preparation of tender documents in process.
			▪ N/A	▪ to be confirmed	1.5 Construction of retransmission masts	Akobo, Ayod, Boma, Old Fangak, Pibor, Pochalla, Twic	Preparation of tender documents in process.
	JSP Output 2: Akobo-Pochalla road	UNOPS	▪ N/A	▪ Zhonghao Overseas Construction Engineering Co. Ltd	2.1 Construction of bridge over Pibor River in Akobo, and 8 km approach road from Akobo town to the bridge site.	Akobo, Pibor River	Construction 20 % completed. Works been suspended in July due to rains and inaccessible site; will resume in next dry season.
			▪ N/A	▪ Zhonghao Overseas Construction Engineering Co. Ltd	2.2 Construction of 60 km road from Pochalla county northwards to Akobo.	Pochalla	Construction 20 % completed. Works been suspended in July due to rains and inaccessible site; will resume in next dry season.
			▪ N/A	▪ Zhonghao Overseas Construction Engineering Co. Ltd	2.3 Construction of 60 km road from bridge site in Akobo southward to Pochalla.	Akobo	Tendering completed, contract not awarded, pending completion of bridge.
			▪ N/A	▪ Mechem (Pty) Ltd.	2.4 Land mine clearance.	Akobo, Pochalla	90% completed. Mine clearing operation was suspended in mid-April, due to inaccessibility and UNMIS Operational Priority Task; will resume in the next dry season.

Joint UN Programme	Output	UN Agency	NGO IP	Consultant(s) / Contractor(s)	Scope of Works	Location(s)	Status
			▪ N/A	▪ To be determined	2.5 Construction of drainage structures (culverts, irish crossings, etc.) along the project road.	Akobo, Pochalla	Tender documents in preparation for launch in mid October 2011.
			▪ N/A	▪ To be determined	2.6 Procurement of road maintenance equipments.	Bor, Akobo, Pochalla	Procurement in process.
Lakes State Stabilization Programme (LSSP)	LSSP Output 1: Two roads: Karich-Poloich-Amok-Piny (67 km) and Aluakluak-Akuoc-cok (55 km)	WFP	▪ Messianic Community of South Sudan (MECOSS)	▪ N/A	1.1 Bush clearing of roads	Karich-Amok-piny road (65km) and Aluakluak-Akuoc-cok road (55 km)	Works completed. Awaiting final report from MECOSS.
			▪ N/A	▪ Contractor: GIZ Deutsche Gesellschaft für Internationale Zusammenarbeit (GIZ) ▪ Consultant: Howard Humphries	1.2 Construction of Karich-Amok-piny road (65km) and Aluakluak-Akuoc-cok road (55 km).	Karich, Amok-piny, Aluakluak, Akuoc-cok	Contractor selected and works to commence in early September 2011.
	LSSP Output 2: Four water reservoirs (30,000m <sup>3</sup> ) and sixteen boreholes	UNOPS	▪ N/A	▪ Zhonghao Overseas Construction Engineering Co. Ltd (haffirs) ▪ Hydro Water Well Ltd (drilling boreholes)	2.1 Construction of Haffir/Water Reservoir (30,000m <sup>3</sup> ), and four boreholes	Abiriu, Cueibet County	Three boreholes completed. Site currently accessible.
			▪ N/A		2.2 Construction of Haffir/Water Reservoir (30,000m <sup>3</sup> ), and four boreholes	Nyangkot, Rumbek Central County	Two boreholes completed. Re-tender to be completed in September 2011.
			▪ N/A	▪ To be confirmed	2.3 Construction of Haffir/Water Reservoir (30,000m <sup>3</sup> ), and four boreholes	Agar, Rumbek North County	Tender to be launched in the first week of September 2011.
			▪ N/A	▪ To be confirmed	2.4 Construction of Haffir/Water Reservoir (30,000m <sup>3</sup> ), and four boreholes	To be confirmed by Lakes State Government	Tender to be launched in the first week of September 2011.
	LSSP Output 3: Seven county courts, five payam police posts and two county police stations.	UNOPS	▪ N/A	▪ Surya International Ltd.	3.1 Construction of County Police Station	Awerial, Awerial County	Construction substantially completed. Handover pending radio communications equipment from GIZ.
				▪ Highbeam & Mapa Group of Companies	3.2 Construction of County Police Station	Maper, Rumbek North County	Construction commenced, but works suspended due to inaccessibility; will recommence in dry season.
				▪ To be confirmed	3.3 Construction of Payam Police Post	Adior, Yirol East County	Bid evaluation ongoing.
					3.4 Construction of Payam Police Post	Among Ping, Rumbek East County	Bid evaluation ongoing.
▪ Zhonghao Overseas Construction Engineering Co. Ltd				3.5 Construction of Payam Police Post	Malek, Rumbek Central County	Construction substantially completed. Handover pending radio communications equipment from GIZ.	
▪ Jambo Construction Ltd.				3.6 Construction of Payam Police Post	Biling, Rumbek East County	Construction substantially completed. Handover pending radio communications equipment from GIZ.	

Joint UN Programme	Output	UN Agency	NGO IP	Consultant(s) / Contractor(s)	Scope of Works	Location(s)	Status
				▪ Jande Construction Ltd.	3.7 Construction of Payam Police Post	Yiar-dong, Cueibet County	Construction 70% complete; inaccessibility due to rains.
				▪ Highbeam & Mapa Group of Companies	3.8 Construction of County Court	Maper, Rumbek North County	Construction 30% complete; inaccessibility due to rains.
				▪ <i>To be confirmed</i>	3.9 Construction of County Court	Nyang, Yiroi East County	Bid evaluation ongoing.
				▪ Surya International Ltd.	3.10 Construction of County Court	Awerial, Awerial County	Construction works substantially complete.
				▪ Zhonghao Overseas Construction Engineering Co. Ltd	3.11 Construction of County Court	Rumbek, Rumbek County	Construction works substantially complete.
				▪ Jambo Construction Ltd.	3.12 Construction of County Court	Wulu, Wulu County	Construction 90% complete.
				▪ Jande Construction Ltd.	3.13 Construction of County Court	Cueibet, Cueibet County	Construction 70% complete – will be completed by mid-September 2011.
				▪ Zhonghao Overseas Construction Engineering Co. Ltd.	3.14 Construction of County Court	Biling, Rumbek East County	Construction works substantially complete.
<b>Warrap Stabilization Programme (WSP)</b>	<b>WSP Output 1:</b> Warrap-Akop-Pakur-Mashraar road, and assessment of Makuac-Apabuong road and Ticok Adiang-Mayenjur road	UNOPS	▪ N/A	▪ To be confirmed	1.1 Construction of Warrap-Akop-Pakur-Mashraar road	Tonj North County	Bid evaluation in process.
			▪ N/A	▪ To be confirmed	1.2 Assessment of Ticok Adiang (Wunrok payam)-Ayeem Amoul-Apok-Mayenjur road (changed from Aweng-Mayenjur road)	Gogrial East	Road assessment in planning stage, and will commence in the next dry season.
			▪ N/A	▪ To be confirmed	1.3 Assessment of Makuac-Apabuong road	Tonj East	Road assessment in planning stage, and will commence in the next dry season.
	<b>WSP Output 2:</b> Four police stations	UNOPS	▪ N/A	▪ To be confirmed	2.1 Construction of Police Station	Makuac, Tonj East	Bid evaluation completed and contractor selection is in process.
			▪ N/A	▪ To be confirmed	2.2 Construction of Police Station	Pakur, Akop Payam, Tonj North	Bid evaluation completed and contractor selection is in process.
			▪ N/A	▪ To be confirmed	2.3 Construction of Police Station	Mayenjur, Gogrial East – to be reconfirmed	Delayed pending decision on location by the Warrap State Government.
			▪ N/A	▪ To be confirmed	2.4 Construction of Police Station	Panom, Tonj East – to be confirmed	Delayed pending decision on location by the Warrap State Government.
	<b>WSP Output 3:</b> Two water reservoirs (30,000m <sup>3</sup> ) and four boreholes	UNDP	▪ Pact Sudan	▪ To be confirmed	3.1 Construction of water reservoir and two boreholes	Makuac, Tonj East	UNDP to finalize PCA with Pact and initiate first disbursement. Works to commence in the next dry season.
				▪ To be confirmed	3.2 Construction of water reservoir	Paweng, Tonj East	UNDP to finalize PCA with Pact and

<i>Joint UN Programme</i>	<i>Output</i>	<i>UN Agency</i>	<i>NGO IP</i>	<i>Consultant(s) / Contractor(s)</i>	<i>Scope of Works</i>	<i>Location(s)</i>	<i>Status</i>
	(two per reservoir).				and two boreholes		initiate first disbursement. Works to commence in the next dry season.