

Guinea Bissau Peace Building Fund Project Summary

STATUS REPORT AS OF 31/12/08

Recipient UN Organization:	UNOPS	PBF Priority Area:	Security and Justice Sector Reform		
Implementing Partner(s):	Ministry of Defence				
Project Number:	PBF/GNB/B-2				
Project Title:	Rehabilitation of Military Barracks				
Total Approved Project Budget	US\$ 1,905,000				
Funds Committed:	US\$ 66,433.18	Percentage of Approved:	3 %		
Funds Disbursed:	US\$ 45,833.18	Percentage of Approved:	2 %		
SC Approval Date:	29 May 2008				
Expected Project Duration:	18 months	Forecast Final Date:	January 2010	Delay (Months):	6 months

Outputs:	Progress:	Percentage of planned:
Output 1: Rehabilitation of military barracks (totally or partially) in 10 locations/units	<ul style="list-style-type: none"> • Technical site visit and assessment of military barracks infrastructures. • Architectural data/drawings from field visits 	Not planned
Output 2: Rehabilitation / construction of water boreholes.	N.A.	N.A.
Output 3: Electrical wiring reviewed and alternative energy supplied.	N.A.	N.A.

Qualitative achievements against expected results:
<p>The technical conditions for the UNOPS' technicians work were set up only in October 2008. UNOPS opened an office in Guinea-Bissau, provided 1 international architect, 1 liaison officer and 2 national engineers to assist Ministry of Defence in its tasks, to elaborate the architectural data/drawings and to prepare the technical specifications (Cahier des charges).</p>