

ANNEX 6 – Summary of Infrastructure Rehabilitation Projects

COMMUNITY BASED INFRASTRUCTURES REHABILITATION FOR COMMUNITY RESILIENCE																			
N°	LOCALITIES	PLANNED ACTIVITIES	STARTING DATE	ENDED DATE	HANDING OVER DATE	LABOUR										Days worked	TOTAL DAYS WORKED PER CATEGORY		
						Engineer	Facilitator	Skilled labour per		TOTAL Skilled labour	Non skilled labour per		TOTAL Non skilled labour	Watchmens	Skilled labour		Non skilled labour	TOTAL	
								EX C	Com.		EX C	Com.							
1	BOUAR	REHABILITATION OF 2 BUILDINGS OF THE LYCEE MODERNE	16/04/15	30/05/15	13/06/15	1	1	2	7	9	7	14	21	1	43	387	946	1333	
2	CARNOT	CONSTRUCTION OF ONE CULVERT BRIDGE BETWEEN BUS STATION AND THE ADMINISTRATIVE CENTER	06/04/2015	19/06/15	04/07/2015	1	1	0	15	15	5	25	30	1	40	600	1240	1840	
		CONSTRUCTION OF ONE CULVERT BRIDGE CONNECTING 3 QUARTERS TO THE GENERAL HOSPITAL	21/04/15	21/06/15	04/07/2015	1		0	15	15	2	28	30	1	42	630	1302	1932	
3	SIBUT	REHABILITATION OF THE 4 BUILDINGS OF THE LYCEE MODERNE + RESIDENCE OF THE PRINCIPAL	05/05/2015	29/06/15	25/06/15	1	1	3	14	17	16	10	26	1	31	527	837	1364	
4	KAGA BANDORO	REHABILITATION OF THE MAIN BUILDING OF THE LYCEE POLYVALENT	23/04/2015	04/06/2015	20/06/15	1	1	2	5	7	10	0	10	1	37	259	407	666	
5	NDELE	CONSTRUCTION OF ONE CULVERT BRIDGE CONNECTION QUARTER CATHOLIC CHURCH AND THE ADMINISTRATIVE CENTER	05/04/2015	16/05/15	18/06/15	1	1	0	6	6	14	0	14	1	14	84	210	294	
		REHABILITATION OF BUTCHERY OF THE CENTRAL MARKET	06/05/2015	19/05/15	04/06/2015			0	6	6	14	0	14	1	16	96	240	336	
6	BRIA	REHABILITATION OF THE TOWN MAIRIE	06/06/2015	07/10/2015	15/07/15	1	1	0	8	8	10	0	10	2	28	224	336	560	
		REHABILITATION OF THE RESIDENCE OF THE PREFET	05/06/2015	14/06/15	15/07/15			0	10	10	15	0	15	2	34	340	578	918	
		REHABILITATION OF PRIMARY SCHOOL BARAM-GBAKE	05/06/2015	06/05/2015	15/07/15			0	10	10	15	0	15	0	27	270	459	729	
7	NGOUMBELE	REHABILITATION OF THE MAIRIE	19/03/15	22/03/15	24/03/15	1	1	0	3	3	3	0	3	0	3	9	9	18	
8	KABO	REHABILITATION OF PRIMARY SCHOOL ECOLE SOUS PREFECTORALE	05/11/2015	30/06/2015	14/07/15	1	1	0	10	10	20	0	20	2	40	400	800	1200	
		REHABILITATION OF PRIMARY SCHOOL EDOUARD AMON	05/11/2015	30/06/15	14/07/15			0	6	6	5	0	5	0	40	240	200	440	
TOTAL						10	8	7	115	122	136	77	213	13	395	3807	7157	11693	