

Elsie Initiative Fund (EIF) Project Document (PRODOC) Revision Request

Complete this EIF PRODOC Revision Request where a Budget and/or No-cost Extension Revision is requested¹, attach the following annexes and submit the signed request to the EIF Secretariat:

- Annex A Updated workplan
- Annex B Updated Budget where required
- Annex C Original PRODOC (provided previously)

Project Information:			
T/PCC and Security Inst	itution Name: UNIFIL		
Project Title:	FOR MILITARY WOMEN IN	ER-SENSITIVE ACCOMMODATION SUPPORT OF INCREASED DEPICATION (GHANBATT)	LOYMENT OF WOMEN
Project Description:	The objective of the initial facilities that will support to peacekeepers in UNIFIL. The Field Missions Facilities and improvement of working a Ghana Armed Forces have their forces; therefore, the female soldiers in a variety	project was to provide adequate he additional deployment of fewer camp improvement will follow a linfrastructure project recomment living conditions for women a long-standing history of femany strongly encourage and support of peacekeeping roles. Ghanal lumber of women participating in the support of the strong of the support of the s	te accommodation and male Ghanaian with Elsie Initiative for mendations for the in peace operations. The participation within ort the deployment of the expressed their
	augment the existing accor (GhanBatt) in UNIFIL United projected deployment of a	Ghanaian personnel in UNIFIL in modation and facilities in the dividual Nations Positions (UNPs) to actional women, in accordance ative Fund (EIF) by Ghana (July 2	Ghanaian Battalion ccommodate the e with the proposal
	women personnel by redist provided suitable female at their deployed women pea existing infrastructure, it had does not provide sufficient infrastructure upgrades. Ar policy on space allocation at to the number of deployed	t, GhanBatt has managed to acceptation the commodation and facilities for cekeepers; however, even with as proved difficult to manage exinfrastructure for a further increase further deployment will have and the number of dedicated be women peacekeepers. This provention is the common peacekeepers.	the current numbers of the reconfiguration of kisting numbers and this rease without matching to comply with the UN athroom facilities relative bject will illustrate the
	peacekeepers.	creased meaningful deploymer	nt of uniform women
Project Location:	GhanBatt Positions in UNIF		
Original Start Date:	1 October 2022	Funds Transfer Date:	
Original End date:	31 October 2022	New End Date:	31 October 2022
Original Project Cost	8	Additional Funding Sought	US\$ NIL
US\$:	\$357,180.66	Amended Project Total Cost	US\$ \$ 311,031.86

¹ For Project Revision Requests, the Fund recipient is to submit a revised PRODOC and annexes

Nature of the Amendment – check each box that applies	
☐ Budget Revision: (i) increase in budget; (ii) variation between budget categories; (iii) change to total	
budget or any outcome	
■ No-cost Extension Revision	

T/PCC FUND RECIPIENT	PUNO FUND RECIPIENT
Where the fund recipient is a T/PCC, the following.	Where the fund recipient is a PUNO, the following
signatories are required:	signatories are required:
Name of the Government Coordinating Entity	Name of United Nations Entity ³ : United Nations Interim
(GCE)2:	Force in Lebanon (UNIFIL)
Signatory Name:	Signatory Name: Melva Crouch
Position:	Position District Comments
Signature:	
Date:	
Telephone Number:	Signa
Email:	Date
	Telephone Number: 162-6500
	Email: melva.crouch@un.org
Name of the National Entity (NE)4:	UN Women Atlas Project No:
Signatory Name:	N/A
Position:	
Signature:	
Date:	
Telephone Number:	
Email:	

Justification: Please provide a detailed justification to support your project revision request.

At the initial planning phase of the project, four GhanBatt positions were considered for augmented female deployment: UNP 5-66 (HQ); UNP 1-0A, UNP 5-42 and UNP 5-20. For these positions, several accommodation and ablution containers were considered to be added or to be replacing existing damaged structures, in order to improve the existing living conditions of Ghana troops, both male and female. The construction took place during the first phase of the project and was completed by the given deadline.

During the implementation of the project and the GhanBatt September 2022 rotation, the incoming GhanBatt Command further reviewed GhanBatt's deployment posture to give opportunity to females to be deployed closer to the Blue Line and to occupy more functional roles. This included the deployment of women to additional UNPs 1-21 and 5-22 not included in the original plan, which would be the first time that women are deployed to UNP 1-21 and 5-22.

Existing accommodation is adequate at these two positions; it meets UN standards and will be reallocated to the Ghanaian women. However, the logistics analysis of this approach generated a requirement for two additional ablutions to be deployed, one in each of UNP 1-21 and UNP 5-22.

² To be signed by the same GCE that signed the MOA

³ To be signed by the PUNO Country Office Head / Representative

⁴ CHoD / MOD; or Police Commissioner / MOI

The table at Annex D shows these ablution requirements for UNP 1-21 and 5-22, including the ratios of women per ablution requirement.

Construction of the additional two ablution facilities meets UN policy (Engineering Support Manual (1998) and UN Provided Accommodation – Policy and Guidelines Report (2004)) i.e., 1 Water closet, wash basin and shower per 10 persons, with the proposed ratio of women to ablution requirements: 10/1.

However, the above ratios do not meet the DPO DOS Elsie Initiative for Field Missions – recommended Scales of Accommodation of ratio of women to ablution requirements: 8/1. The lower ratios are "proposed" by UN DOS, which "strongly suggest" their use. UNIFIL's approach was for equity between male and female soldiers, as preferential treatment for women, regardless of biological practices or personal preferences, was considered as problematic for troop cohesion (and a shift to lower ratios has budget implications across all TCCs, locations, and missions). UNIFIL deployed prefabricated ablutions to 1-21 and 5-22 purchased from the UN NY established contract and standards.

While this proposal is submitted to request for support in building the ablution at UNP 1-21, the Mission will build the ablution facility at UNP 5-22 from internal resources. This will demonstrate UNIFIL's ongoing commitment to provide gender sensitive and appropriate accommodation and ablution facilities in order to support increased numbers of uniformed women to deploy to the UNIFIL mission.

The previous revision request dated 28 November 2022 that sought funding for the construction of an ablution facility at UNP 1-21 of \$15,535 (within the project's initially approved budget), is no longer relevant, as UNIFIL since funded this construction activity (along with the additional ablution at UNP 5-22).

The updated final budget is attached, which shows the total budget required for this project is \$311,031.86 (against the total estimated value of \$357,180.66). The difference of \$46,148.80 will be transferred back to the MPTFO – Elsie Initiative Fund.

Annex A: Updated Workplan

- complete for both a Budget and No-cost Extension revision request
- include a copy of your updated workplan showing the new end date

22 Bd for Sept 1 1 2 Sept 1 1 2 Sept 1 1 2 Sept 1 1 2 Sept 1 2 2 2 2 2 3 3 3 1 2 Sept 1 2 Sept 1 2 2 3 3 3 1 2 Sept 1 2 Sept 1 3 3 1 2 Sept 1 2 Sept 1 3 3 1 2 Sept 1 3 3 3 1 Control of Sept 1 2 Sept 1 2 Sept 1 2 Sept 1 3 3 3 1 Control of Sept 1 2 Sept 1 2 Sept 1 2 Sept 1 3 3 3 1 Control of Sept 1 2	MASTER SCHEDULE FOR ELISE PROJECT	And 2	Institute Prints Entire Date 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1	ELSE PROJECT FOR GHARATT	PROJECT PROPOSAL DOCUMENTATION	the Project Proposal 1-New21 9-Now-21	1-Jan-22 10-Jan-22	1-Jan-22 10-Feb-22		11-Feb-22 15-Mar-22	15-Reb-22 15-Mar/22	15-War-22	(S-Jun-22	Н	(\$-Ju-22 20-Ju-22	THEIR OF DEFINISH A CONTRACT TO THE STATE OF	25-16-2	15-May 22	21-Jun-22 22-Jun-22	CONSTRUCTION OF PREFABILISTICON	8 (3X3 Module, 1X1 1-34-22	1-Jan 22 39-Aug-22	White of 333 Modue Pieleb 15-Jun-22 15-Jun-22 11-Jun-22	Demanting 3X3 Module Prelate 15-Jun-22 30-Jun-22 100%	1	e for 15-Aug-22 30-Aug-22		1-0A (100 Module) 15-34-22 7-349-22 15-34-22 15-	Control Control	7-Aug-22	30. May 22	25 (S.1.62)	UNF 620 (101 Media) 15-A-p.22 St-A-p.22 St-A-p.22	Marketine Barden at 1852 1-64c-22 30-40c-22	30.Sep.22	12-Sep 22 22-Sep 22-Sep 22 22-Sep 22	⊪	20-be-00 30-Sep-22
			Description	ELSIE PRO	PROJECT PRO	Submission of the Project to Else Funds		Transfer of Funds to UN	THE PROPERTY.	Programment process	Bid for freight of prefabs		Sea tragit for shoment o	Customs denance of ones		Shoment of prefacts to AO		₽	R & Lof prefabs	CONSTRUCTIO					ı.		Common Area / Place	UNP 1-0A (133 Module)		UNP 5-42 (1X3 Module)			UNP 5-20 (1X1 Mod	Controllogical Market Build	5.66	mishion of 1 X Reso	Substantial State of	CACHI

Annex B: Updated Budget

- complete only where additional funds are requested

Original budget

\$357,180.66 (Includes 10% Contingency \$ 30,346.70)

New budget amount

\$311,031.86

Total budget required is \$46,148.80 less than original budget – to be handed back to the EIF.

Exchange Rate: 1 USD	1.00									
Project Title: Project Period: TPPC:	CONSTRUCTION OF BENGEASTURES ATTENDED OF BENGEASTURES ATTENDED OF BENGEASTURES	CCOMMODATION INFILETRUCTURE FOR MILITARY WOMEN IN YMENT OF WOMEN PLACEGIEPHS WITHIN GHANNATT Set 01, 2021 - October 31, 2022								The Elsie
				L	FORECAST PRICES	MICES	L	ACTUAL COSTS	E.	
Activity	Ħ	UNDG	ŧ	# of In National units Currency	ional tem Price	Activity Subtotal in USD	Activity Unit Price Subtotal in in National USD Currency	USD Total Item Price	USD Total Subtotal in USD	Observations related to Actual Costs
	Prefabs Cos: PO (7 Prefabs)	3. Equipment, Vehicles and Furniture	7	1 32,6	32,635.00 :63,175.00	00	28,127.6	28,127.65 196,893.58	28	
Activity 3:	Consum Furniture (70 Panels)	3. Equipment, Vehicles and Furniture	2	**	13,396.00 26,792.00	00	73.86	6 6,942.97	26	
Procurement	Marine Transport Equipment (11 Containers)	2, Supplies, Commodities, Materials	E	1	3,000.00	00	576.64		73	
	Progrement of 11 Containers	3. Equipment, Vehicles and Furniture	2	11	0	0.00	2,285.49	25,140.39	30	The containers were separated from the transport line
						222,967.00			735,319.97	
	Assembling costs for 2 single module pref building	4. Contractual Services	2	1 1.5	1,500.00	8	500.00	1,000.00	8	
	Assembling cost of five 3 mod pref building	4. Contractual Services	2	1 5	500.00 1,000.00	007	2,500.00	C 7,500.00	00	
	Construction of improvised one ablution unit	4. Contractual Services	4	**	0	0.00	:3,150.25	5 13,150.25	25	Assembly of ablution block was omitted in original construction pla
Activity 4:	Assembly Cost of one ablution unit	4. Contractual Services	4	1 23,00	23,000.00 23,000.00	00	0.00		0.00	Assembly was converted to construction for the ablution block
Contractual Services	Construction of one improvised prefab for welfare	4. Contractual Services	7	1 5,00	5,000.00 5,000.00	00	6,874.70	C 6,874.70	70	
	Freight for shipment of sea containers	2. Supplies, Commodities, Materials	3	1 400	4,000.00 44,000.00	00	2,012.64	22,139.09	39	
	Freight for one ablution	2. Supplies, Commodities, Materials	2				A,700.0C	4,700.00	00	Freight for ablution block was omitted in original construction plan
	Contingency 10% of total for price fluctuations	7. General Operating and other Direct Costs	5	1 303	30,346.70 30,346.70	20	0.00		0.00	No contingency was required
						110,846.70			55,364.04	
No. of Concession, Name of Street, or other Persons, or other Pers										
Project Subtotal						333,813.70			290,684.01	
UN DPO Support Cost	Indirect costs	8. Indirect Support Cost	EA 1	1	23,366	23,366.96 23,366.96		20,347.	15 20,347.85	20,347.85 20,347.85 Indirect Support Costs calculated as 7% of Project Subtotal
Grand Total					357,180	357,180.66 357,180.66		311,031.	311,031.86 311,031.86	
1										

Updated 1 February 2023

		Total		U	pdated Total			Total	
UNDG Categories	Fo	recast Prices	% Budget	Fo	recast Prices	% Budget	A	ctual Costs	% Budget
Staff and other personnel cost	\$		0%	\$	-	0%	\$	-	0%
2. Supplies, Commodities, Materials	\$	59,223.92	18%	\$	77,000.00	22%	\$	33,182.12	11%
3. Equipment, Vehicles and Furniture	\$	228,306.98	68%	\$	189,967.00	53%	\$	228,976.94	74%
4. Contractual Services	\$	29,024.95	9%	\$	36,500.00	10%	\$	28,524.95	9%
5. Travel	\$		0%	\$		0%	\$	-	0%
6. Transfers and Grants to Counterparts	\$		0%	\$		0%	\$		0%
7. General Operating and other Direct Costs	\$	(772.94)	0%	\$	30,346.70	8%	\$		0%
8. Indirect Support Cost	\$	22,104.80	7%	\$	23,366.96	7%	\$	20,347.85	7%
Totals	\$	337,887.71	100%	\$	357,180.66	100%	\$	311,031.86	100%

Updated 1 February 2023

Annex C: Original signed PRODOC

Not required

Annex D: UNIFIL EIF Project Accommodation and Ablution Block Construction Requirements & Ratios

Current 8	Current approved PRODOC	DOC						
#ANO	Current	Future W	Existing	New accom	Replaced	New ablutions	Ratio W per	Additional constructions
	M	strength	accom	# peds	accom		ablution	
	strength		# beds		# beds			
99-5	61	81 (+20)	Qty 3x3				2/1 Officer	Qty 1: Steel roof shade-new
(HQ)			module				ratio	Qty 1x1 module common
			(replaced)					room-new
1-0A	28	38 (+10)	No change	Qty 1x3 module			4/room	N/A
				# new beds: 12				
5-42	15	25 (+10)	No change	Qty 1x3 module		Qty 1x3 module	4/room	N/A
				# new beds: 12		ablution block	10/1 ablution	
5-20	19	29 (+10)	2 M blocks –	Oty 1x1 module		N/A	4/room	N/A
			allocated to F	# new beds: 4				
Additiona	Additional ablution requirements.	ilrements.						
UNIFIL CC	nstructed the	ablution facili	UNIFIL constructed the ablution facility at UNP 5-22 and 1-21	1d 1-21 through UNIFIL internal resources.	ernal resour	ces.		
1-21	19	19	N/A	N/A	N/A	Qty 1x3 module	10/1	N/A
						ablution block		
5-22	57	57	N/A	N/A	N/A	Qty 1x3 module	1/01	N/A
						ablution block		

Total

Qty 5x3 Module: 5-66 (3); 1-0A (1); 5-42 (1) Qty 2x1 Module: 5-66 (common room); 5-20

Qty 2x3 Ablutions: 5-42, 1-21 (1-21 - Revision request no longer used Elsie funds)

Qty 1x Steel roof shade: 5-66

Note: The following were constructed with UNIFIL funding:

2 privacy screens built in 5-66 - as per Elsie Initiative for Field Missions Facilities and Infrastructure (EIFM) project recommendations

Qty 1x3 ablution in 5-22

Qty 1x3 ablution in 1-21

