

Guinea Bissau Peace Building Fund Project Summary

STATUS REPORT AS OF 30/09/08

Recipient UN Organization:	United Nations Office on Drugs and Crime (UNODC)	PBF Priority Area:	Security and Justice Sector Reform		
Implementing Partner(s):	Ministry of Justice				
Project Number:	PBF/GNB/B-1				
Project Title:	Rehabilitation of Selected Prisons				
Total Approved Project Budget	US\$ 900.000,00				
Funds Committed:	-	Percentage of Approved:	-		
Funds Disbursed:	-	Percentage of Approved:	-		
SC Approval Date:	16 June 2008				
Expected Project Duration:	12 Months	Forecast Final Date:	September 2009	Delay (Months):	-

Outputs:	Progress:	Percentage of planned:
Output 1: Two prisons in Bissau, one in "Mansoa" and one in "Bafatá" refurbished in line with international standards.	<ul style="list-style-type: none"> PBF funds deposited to UNODC bank account on 29 of July. Project document in UNODC format GNBT34 finalized and introduced to the UNODC programme and financial information management system. Negotiations carried out with an architect cabinet to conduct an assessment of the existing building in selected sites. The assessment will take place in October 2008 in cooperation with Brazilian experts. 	4%
Output 2: Data management system established in selected prisons	<ul style="list-style-type: none"> Assessment of project procurement plan within the project directorate and identification of suppliers ongoing. 	2%
Output 3: Penitentiary staff trained with special focus on file management, registration and human right standards	<ul style="list-style-type: none"> Assessment of training needs initiated. 	5%

Qualitative achievements against expected results:
Taking into consideration that the funds were only deposited in the end of July 2008, the activities of the project are only starting now.