

**FINAL PROJECT REPORT****REPORTING PERIOD: 1 APRIL 2013 – 31 DECEMBER 2014***Participating UN Organization*

<b>Name of UN Organization (Lead)</b>	<b>UNODC</b>
---------------------------------------	--------------

**1. Project Information**

<b>a. Project Number</b>	53
<b>b. Project Title</b>	Improving conditions in Kenya prisons
<b>c. Project Duration</b>	20 months (8 months extension requested)
<b>d. Project Starting Date<sup>1</sup></b>	April 2013
<b>e. End Date</b>	April 2014 – Extension granted to 31/12/2014
<b>f. Location of Project</b>	Kenya
<b>g. Thematic/Focus Area</b>	Prosecution and detention
<b>h. Primary Project Objective (Summary)</b>	Improving conditions in Kenya prisons
<b>i. Implementing Partner (s) (if applicable)</b>	Nil

**2. Time**

<b>a. Did the project start on time?</b>	Yes
<b>b. Is the planned end date still applicable?</b>	No. An extension of 8 months has been requested and granted.
<b>c. Is the project currently on time?</b>	Project is now closed
<b>d. Comments if a-c is negative.</b>	Nil.

**3. Financial Information (US\$)**

<b>a. Overall Budget</b>	251,450
<b>b. Trust Fund Contribution</b>	251,450
<b>c. Is the overall cost still applicable?</b>	Yes
<b>d. Is expenditure currently according to the budget?</b>	Yes
<b>e. Is the entire financing for the project secured? (for projects that receive bilateral funding in addition to the TF)</b>	Yes
<b>f. Comments if c-e is negative</b>	Nil

**4. Assessment of implementation and monitoring of project activities****5.1. Activities carried out in the reporting period**

In the reporting period, plans for improvements and implementation were agreed with 4 Kenya prisons: Nyeri, Nakuru, Naivasha and Manyani. UNODC engineer worked with prison engineers and managers to detail materials required for the identified improvements, to be carried out through vocational training programmes for prisoners.

All materials were procured and delivered to Manyani and Nyeri, Nakuru and Naivasha prisons. UNODC prison experts and programme coordinators continue to maintain regular contact with the

<sup>1</sup> The start date is the date of the first transfer of the funds from the Trust Fund.

prisons (including site visits) to ensure proper implementation of planned improvements which will carry on in 2015. The project is now operationally closed.

**5.2. Results achieved to date**

Plans for improvements and implementation have been agreed. Materials have been delivered to four beneficiary prisons where renovation and construction works have commenced. Works will be carried out by prisoners volunteering to participate in skill-building vocational training programmes in construction, carpentry and welding, under the supervision of prison engineers and trainers. Vocational activities will carry on in 2015, but all funds have been obligated and spent.

**5.3. Major obstacles encountered when implementing the project**

None.

**5.4. Concerning risks identified in the application – have any materialized – have any measures been taken?**

No.

**5.5 Any health/safety/environment issues? Special measures taken?**

No.

**5.6. Partnerships and cooperation with other organizations formed while implementing the project**

Nil