

Guinea Bissau Peace Building Fund Project Summary

STATUS REPORT AS OF 31/12/08

Recipient UN Organization:	United Nations Office on Drugs and Crime (UNODC)	PBF Priority Area:	Security and Justice Sector Reform		
Implementing Partner(s):	Ministry of Justice				
Project Number:	PBF/GNB/B-1				
Project Title:	Rehabilitation of Selected Prisons				
Total Approved Project Budget	US\$ 900.000,00				
Funds Committed:	US\$ 29.680,00	Percentage of Approved:	3%		
Funds Disbursed:	-	Percentage of Approved:	-		
SC Approval Date:	16 June 2008				
Expected Project Duration:	12 Months	Forecast Final Date:	September 2009	Delay (Months):	2

Outputs:	Progress:	Percentage of planned:
Output 1: Two prisons in Bissau, one in Mansoa and one in Bafatá refurbished in line with international standards	<ul style="list-style-type: none"> Assessment mission carried out from 3 to 8 December 2008 by the ICRC regional-based architect expert together with a Brazilian expert in all targeted prisons to identify both infrastructure and training needs. 	8%
Output 2: Data management system established in selected prisons	<ul style="list-style-type: none"> Evaluation and definition of a strategic plan to equip the targeted prisons with computer-based registration and filing system carried out with the support of a Brazilian expert in data management system. 	5%
Output 3: Penitentiary staff trained with special focus on file management, registration and human right standards	<ul style="list-style-type: none"> Assessment of training needs ongoing with the national counterparts. 	5%

Qualitative achievements against expected results:
Due to the legislative elections and changing of the Minister of Justice and due to the cancellation of a scheduled assessment mission by contracted consultants, activities suffered a delay.